

South Carlin Springs Road Safety Study

December 2018
Update to APS & ACTC

Completed

- Submitted draft design for Campbell Elementary School sidewalk improvements to APS for review
- Tentatively scheduled 5th Rd S curb extensions for Winter Break (Dec 22 through Jan 6)—weather permitting
- No updates from ACPD on speed/safety on corridor

In Progress

- Review/final design of Campbell Elementary School sidewalk improvements
 - *Target to build in Summer 2019*
- Construction of 5th Rd S curb extension
 - *Target to build in Winter 2018 or Spring 2019*
- Review of 3rd St & 4th St curb extension conditions and possibilities
 - *Target to make decision by end of 2018*
- Review process and steps for lighting improvements
 - *Target to initiate improvements by early 2019*
- Bus pad construction and relocation of the 3rd Street ART/WMATA stop
 - *Waiting on easements, likely 2019*
- Construction for signalized intersection projects
 - *Waiting on easements, likely 2019*

Looking Ahead

- Initiating other mid-term action items
 - Review of 1st St S ART/WMATA Bus Stop
 - Address more severe sidewalk maintenance conditions
 - Evaluate flexible delineator options