

South Carlin Springs Road Safety Study

April 2019

Update to APS & ACTC

Completed

- Capital Project Team began coordination with APS
 - Plans are 90% complete
 - Work scheduled to be done in-house by Water Sewer Streets between June and July (weather permitting)
- Concrete spot improvement areas along corridor identified and programmed
 - Work scheduled to be done in tandem with repaving this summer
- Conducted visit to review overgrowth areas
- No updates from ACPD on speed/safety on corridor

In Progress

- Address overgrowth on County ROW and on personal properties
 - *Target to address by Summer 2019 (TE&O, Parks & Recreation, Code Enforcement)*
- Implementation of Campbell Elementary School sidewalk improvements
 - *Target to build in Summer 2019 (Capital Projects)*
- Repair/reconstruction of unused/uneven ramps along sidewalks
 - *Target to repair/replace in Summer 2019 (TE&O, Water/Sewer/Streets)*
- Implementation of light bulb replacement/upgrade
 - *Target to replace in 2019 (Traffic Signals)*
- Bus pad construction and relocation of the 3rd Street ART/WMATA stop
 - *Waiting on easements, likely later 2019 (Transit)*
- Construction for signalized intersection projects (6th Rd S and 3rd St S)
 - *Waiting on easements, likely later 2019 or 2020 (Traffic Signals)*

Looking Ahead

- Initiating other mid-term action items
 - Review of 1st St S ART/WMATA Bus Stop
 - Scoping longer term sidewalk/utility projects